


LEGEND:

- | | | | |
|------------------|--|------------------------|--------------|
| WORK THIS STAGE: | | DEMOLITION THIS STAGE: | |
| EXISTING: | | ABBREVIATIONS: | (E) EXISTING |
| COMPLETED WORK: | | | (N) NEW |



Source: HDR Engineering 2006

- STAGE 1A:
- (A1) MOBILIZE 60' RTGS AND CONTAINER STACKING IN LOTS 806-40-2 AND 809-40-1.
 - (A2) SHIFT LIFT OPERATIONS FROM EXISTING TRACK 802 TO EXISTING TRACK 801.
 - (A3) MOBILIZE ELECTRICAL CONTRACTOR FOR NEW SUBSTATION CONSTRUCTION.
- STAGE 1B:
- (B1) BEGIN NEW CRANE SUBSTATION CONSTRUCTION.
 - (B2) CONSTRUCT/INSTALL NEW TRACK NO. 4.
 - (B3) ASSEMBLE AND INSTALL TEMPORARY TURNOUT. CUT OVER TO TEMPORARY TURNOUT AT END OF STAGE.
 - (B4) SHUNT WATER CONNECTION BETWEEN HIGH MAST LIGHT CENTERS D501 TO C501.
 - (B5) DISCONNECT AND REMOVE LIGHT POLE CENTER D501. SHUNT CIRCUIT TO LIGHT CENTER B501.
 - (B6) MOBILIZE TEMPORARY CONCRETE CRUSHING FACILITY (POTENTIAL LOCATIONS)



Figure 13. UP ICTF Stage 1